BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements, Restoration to roads and drains at Dasarahalli, Saraipalya and Rachenahalli Surrounding Areas in ward no. 06

Measurements Taken On :

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR 2018-19)										
			Sqm									
										Total Executed Quantity	**3156.62**	
										Modified Schedule- B Quantity	**3156.62**	
										DPQ Quantity Paid Upto 4th RA Bill	**3156.62**	
										Now to be paid Quantity	**Nill**	
Item no.02		KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(I No-19.1, P No-143), 10km lead										
			Cum									
										Total Executed Quantity	**8669.62**	
										Modified Schedule- B Quantity	**8669.62**	
										DPQ Quantity Paid Upto 4th RA Bill	**8669.62**	
										Now to be paid Quantity	**Nill**	
Item no.03		Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. (P.No-27,I No-5.31.1, KPWD SR 2018-19), 7.5cms thick										
			Sqm									
										Total Executed Quantity	**2104.04**	
										Modified Schedule- B Quantity	**2104.04**	
										DPQ Quantity Paid Upto 4th RA Bill	**2104.04**	
										Now to be paid Quantity	**Nill**	
Item no.04		KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. (P.No-13,I No-4.2,KPWD SR 2018-19)										
			Cum									
										Total Executed Quantity	**569.49**	
										Modified Schedule- B Quantity	**569.49**	
										DPQ Quantity Paid Upto 4th RA Bill	**569.49**	
										Now to be paid Quantity	**Nill**	
Item no.05		Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specificationsdo- Wall & bottom thickness 15cm (I No-37.59.2,P No-271,KPWD SR 2018-19)										
			Cum									
										Total Executed Quantity	**1187.59**	
										Modified Schedule- B Quantity	**1187.59**	
										DPQ Quantity Paid Upto 4th RA Bill	**1187.59**	
										Now to be paid Quantity	**Nill**	
Item no.06		KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification.(I No-28.8.2,P No-229)										
			MT									
										Total Executed Quantity	**76.42**	
										Modified Schedule- B Quantity	**76.42**	
										DPQ Quantity Paid Upto 4th RA Bill	**76.42**	
										Now to be paid Quantity	**Nill**	

ontactor

Assistant Executive Engineer

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
12/5/23

Assistant executive Engineer

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.07		Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge. (Data Rate)										
			Sqm									
										Total Executed Quantity	**2749.23**	
										Modified Schedule- B Quantity	**2749.23**	
										DPQ Quantity Paid Upto 4th RA Bill	**2749.23**	
										Now to be paid Quantity	**Nill**	
Item no.08		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge. (Data Rate)										
			Sqm									
										Total Executed Quantity	**400.11**	
										Modified Schedule- B Quantity	**400.11**	
										DPQ Quantity Paid Upto 4th RA Bill	**400.11**	
										Now to be paid Quantity	**Nill**	
Item no.09		KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead= (I No-19.14,P No-143,KPWD SR 2018-19), 10kms lead										
			Cum									
										Total Executed Quantity	**10972.59**	
										Modified Schedule- B Quantity	**10972.59**	
										DPQ Quantity Paid Upto 4th RA Bill	**10972.59**	
										Now to be paid Quantity	**Nill**	
Item no.10		KSRRB 300-46. Scarifying by mechanical means stone metal crust 50mm to 100mm thick by along with 20mm premix carpet / surface dressing and stacking of old serviceable materials including cost of all labour charges, HOM complete as per specifications.(P.No-146,I No-19.52)										
			Sqm									
										Total Executed Quantity	**49184.42**	
										Modified Schedule- B Quantity	**49184.42**	
										DPQ Quantity Paid Upto 4th RA Bill	**49184.42**	
										Now to be paid Quantity	**Nill**	
Item no.11		Providing, laying, spreading and compacting Stone dust / Grit 4.75 mm to 0.075 mm specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers. (P.No-II,Sl No-45)										
			Cum									
										Total Executed Quantity	**6026.56**	
										Modified Schedule- B Quantity	**6026.56**	
										DPQ Quantity Paid Upto 4th RA Bill	**6026.56**	
										Now to be paid Quantity	**Nill**	
Item no.12		KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 04								**21662.92**		
										Total Executed Quantity	**21662.92**	
										Modified Schedule- B Quantity	**21662.92**	
										DPQ Quantity Paid Upto 4th RA Bill	**19749.55**	
										Now to be paid Quantity	**1913.37**	**2150.00**	**4113740.00**
Item no.13		KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision(P.No-158,I No-21.6), issue rate dated 03-01-2020										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 06								**64272.97**		
										Total Executed Quantity	**64272.97**	
										Modified Schedule- B Quantity	**64272.97**	
										DPQ Quantity Paid Upto 4th RA Bill	**59654.49**	
										Now to be paid Quantity	**4618.48**	**28.00**	**129318.00**

Contactor

Assistant Engineer

Asst. Executive Engineer

Assistant executive Engineer

Project Division

Zone

Scanned by TapScanner

BBMP

Fifth and Final Bill

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.14		KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. (P.No-158,I No-21.2,KPWD SR 2018-19)										
			Sqm									
										Total Executed Quantity	6066.86	
										Modified Schedule- B Quantity	6066.86	
										DPQ Quantity Paid Upto 4th RA Bill	6066.86	
										Now to be paid Quantity	Nill	
Item no.15		KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-161,I No-21.7) issue rate dated 03-01-2020										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no.								38811.65		
										Total Executed Quantity	38811.65	
										Modified Schedule- B Quantity	38811.65	
										DPQ Quantity Paid Upto 4th RA Bill	15016.96	
										Now to be paid Quantity	23794.69	13.00 309332.00
Item no.16		KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6), issue rate dated 03-01-2020.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								279.61		
										Total Executed Quantity	279.61	
										Modified Schedule- B Quantity	279.61	
										DPQ Quantity Paid Upto 4th RA Bill	48.69	
										Now to be paid Quantity	230.92	7000.00 1616469.00
Item no.17		Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)(P.No-171,I No-21.78.12), issue rate dated 03-01-2020										
Measurements taken on												
		Quantity Measured in Upto 4th RA Bill								2954.30		
		Present Bill Measurement										
		Bhagyashree Layout Main road from P & T Layout main										
0.00	15.00		Cum	1	15.00	8.60	8.55	8.58	0.04	5.15		
15.00	30.00		Cum	1	15.00	8.55	8.35	8.45	0.04	5.07		
30.00	45.00		Cum	1	15.00	8.35	7.65	8.00	0.04	4.80		
45.00	60.00		Cum	1	15.00	7.65	6.95	7.30	0.04	4.38		
60.00	75.00		Cum	1	15.00	6.95	5.80	6.38	0.04	3.83		
75.00	90.00		Cum	1	15.00	5.80	5.30	5.55	0.04	3.33		
90.00	105.00		Cum	1	15.00	5.30	5.30	5.30	0.04	3.18		
105.00	113.80		Cum	1	8.80	5.30	5.20	5.25	0.04	1.85		
		2nd Cross Bhagyashree Layout										
0.00	15.00		Cum	1	15.00	5.45	5.05	5.25	0.04	3.15		
15.00	30.00		Cum	1	15.00	5.05	4.80	4.93	0.04	2.96		
30.00	45.00		Cum	1	15.00	4.80	4.90	4.85	0.04	2.91		
45.00	60.00		Cum	1	15.00	4.90	5.60	5.25	0.04	3.15		
60.00	75.00		Cum	1	15.00	5.60	5.60	5.60	0.04	3.36		
75.00	90.00		Cum	1	15.00	5.60	5.75	5.68	0.04	3.41		

Asst. Executive Engineer Project Division Yeshwanthpura Zone BBMP, Bangalore - 92

50.52

Contactor

Assistant Engineer 12.05.2023

Assistant executive Engineer

Asst. Executive Engineer Project Division

HIGHWAY & BUILDING ... | e : rechan6630@...

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
90.00	105.00		Cum	1	15.00	5.75	5.35	5.55	0.04	3.33		
105.00	111.90		Cum	1	6.90	5.35	6.80	6.08	0.04	1.68		
		3rd Cross Bhagyashree Layout										
0.00	15.00		Cum	1	15.00	5.50	4.90	5.20	0.04	3.12		
15.00	30.00		Cum	1	15.00	4.90	5.05	4.98	0.04	2.99		
30.00	45.00		Cum	1	15.00	5.05	5.35	5.20	0.04	3.12		
45.00	60.00		Cum	1	15.00	5.35	5.80	5.58	0.04	3.35		
60.00	75.00		Cum	1	15.00	5.80	5.80	5.80	0.04	3.48		
75.00	90.00		Cum	1	15.00	5.80	5.40	5.60	0.04	3.36		
90.00	104.30		Cum	1	14.30	5.40	6.10	5.75	0.04	3.29		
		4rth Cross Bhagyashree Layout										
0.00	15.00		Cum	1	15.00	5.40	5.20	5.30	0.04	3.18		
15.00	30.00		Cum	1	15.00	5.20	5.05	5.13	0.04	3.08		
30.00	45.00		Cum	1	15.00	5.05	5.80	5.43	0.04	3.26		
45.00	60.00		Cum	1	15.00	5.80	5.20	5.50	0.04	3.30		
60.00	75.00		Cum	1	15.00	5.20	5.35	5.28	0.04	3.17		
75.00	86.70		Cum	1	11.70	5.35	4.35	4.85	0.04	2.27		
		Bhagyashree Connecting road From 1st to 4rth Cross										
0.00	6.90		Cum	1	6.90	5.00	4.20	4.60	0.04	1.27		
6.90	21.90		Cum	1	15.00	9.30	6.20	7.75	0.04	4.65		
21.90	36.90		Cum	1	15.00	6.20	5.50	5.85	0.04	3.51		
36.90	51.90		Cum	1	15.00	5.50	5.80	5.65	0.04	3.39		
51.90	66.90		Cum	1	15.00	5.80	4.90	5.35	0.04	3.21		
66.90	81.90		Cum	1	15.00	4.90	4.90	4.90	0.04	2.94		
81.90	96.90		Cum	1	15.00	4.90	5.60	5.25	0.04	3.15		
96.90	111.90		Cum	1	15.00	5.60	6.40	6.00	0.04	3.60		
111.90	129.50		Cum	1	17.60	6.40	6.15	6.28	0.04	4.42		
		Bhagyashree Layout Temple Road										
0.00	15.00		Cum	1	15.00	4.35	3.50	3.93	0.04	2.36		
15.00	30.00		Cum	1	15.00	3.50	5.50	4.50	0.04	2.70		
30.00	45.00		Cum	1	15.00	5.50	6.10	5.80	0.04	3.48		
45.00	60.00		Cum	1	15.00	6.10	5.75	5.93	0.04	3.56		
60.00	75.00		Cum	1	15.00	5.75	6.30	6.03	0.04	3.62		
75.00	90.00		Cum	1	15.00	6.30	6.25	6.28	0.04	3.77		
90.00	105.00		Cum	1	15.00	6.25	6.25	6.25	0.04	3.75		
105.00	120.00		Cum	1	15.00	6.25	7.30	6.78	0.04	4.07		
120.00	135.00		Cum	1	15.00	7.30	7.40	7.35	0.04	4.41		
135.00	150.00		Cum	1	15.00	7.40	6.85	7.13	0.04	4.28		
150.00	159.30		Cum	1	9.30	6.85	6.90	6.88	0.04	2.56		
		1st Cross Bhagyashree L/o										
0.00	15.00		Cum	1	15.00	4.50	5.20	4.85	0.04	2.91		
15.00	30.00		Cum	1	15.00	5.20	4.70	4.95	0.04	2.97		
30.00	45.00		Cum	1	15.00	4.70	4.95	4.83	0.04	2.90		
45.00	60.00		Cum	1	15.00	4.95	4.60	4.78	0.04	2.87		
60.00	75.00		Cum	1	15.00	4.60	4.15	4.38	0.04	2.63		
75.00	90.00		Cum	1	15.00	4.15	4.05	4.10	0.04	2.46		
90.00	105.00		Cum	1	15.00	4.05	4.20	4.13	0.04	2.48		
105.00	121.60		Cum	1	16.60	4.20	4.90	4.55	0.04	3.02		
		2nd Cross Bhagyashree L/o										
0.00	15.00		Cum	1	15.00	4.35	4.50	4.43	0.04	2.66		
15.00	30.00		Cum	1	15.00	4.50	4.30	4.40	0.04	2.64		

192.71 (192.64)

Assistant Engineer 12.05.2022

Assistant executive Engineer

Asst. Executive Engineer
Project Division
Zone

Scanned by TapScanner

CF 192.71

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	45.00		Cum	1	15.00	4.30	4.30	4.30	0.04	2.58		
45.00	60.00		Cum	1	15.00	4.30	4.05	4.18	0.04	2.51		
60.00	75.00		Cum	1	15.00	4.05	4.65	4.35	0.04	2.61		
75.00	90.00		Cum	1	15.00	4.65	4.70	4.68	0.04	2.81		
90.00	105.00		Cum	1	15.00	4.70	5.10	4.90	0.04	2.94		
105.00	118.00		Cum	1	13.00	5.10	5.10	5.10	0.04	2.65		
		P & T L/O Main Road										
0.00	15.00		Cum	1	15.00	8.95	8.30	8.63	0.04	5.18		
15.00	30.00		Cum	1	15.00	8.30	8.05	8.18	0.04	4.91		
30.00	45.00		Cum	1	15.00	8.05	8.10	8.08	0.04	4.85		
45.00	60.00		Cum	1	15.00	8.10	8.50	8.30	0.04	4.98		
60.00	75.00		Cum	1	15.00	8.50	8.75	8.63	0.04	5.18		
75.00	90.00		Cum	1	15.00	8.75	8.40	8.58	0.04	5.15		
90.00	105.00		Cum	1	15.00	8.40	9.00	8.70	0.04	5.22		
105.00	120.00		Cum	1	15.00	9.00	8.95	8.98	0.04	5.39		
120.00	135.00		Cum	1	15.00	8.95	9.30	9.13	0.04	5.48		
135.00	150.00		Cum	1	15.00	9.30	7.35	8.33	0.04	5.00		
150.00	165.00		Cum	1	15.00	7.35	6.65	7.00	0.04	4.20		
165.00	180.00		Cum	1	15.00	6.65	6.45	6.55	0.04	3.93		
180.00	195.00		Cum	1	15.00	6.45	6.10	6.28	0.04	3.77		
195.00	210.00		Cum	1	15.00	6.10	6.70	6.40	0.04	3.84		
210.00	225.00		Cum	1	15.00	6.70	6.60	6.65	0.04	3.99		
225.00	240.00		Cum	1	15.00	6.60	7.15	6.88	0.04	4.13		
240.00	255.00		Cum	1	15.00	7.15	6.65	6.90	0.04	4.14		
255.00	270.00		Cum	1	15.00	6.65	6.75	6.70	0.04	4.02		
270.00	285.00		Cum	1	15.00	6.75	6.85	6.80	0.04	4.08		
285.00	300.00		Cum	1	15.00	6.85	7.00	6.93	0.04	4.16		
300.00	315.00		Cum	1	15.00	7.00	6.70	6.85	0.04	4.11		
315.00	330.00		Cum	1	15.00	6.70	6.95	6.83	0.04	4.10		
330.00	345.00		Cum	1	15.00	6.95	7.55	7.25	0.04	4.35		
345.00	360.00		Cum	1	15.00	7.55	7.45	7.50	0.04	4.50		
360.00	375.00		Cum	1	15.00	7.45	7.50	7.48	0.04	4.49		
375.00	390.00		Cum	1	15.00	7.50	6.70	7.10	0.04	4.26		
390.00	405.00		Cum	1	15.00	6.70	6.35	6.53	0.04	3.92		
405.00	420.00		Cum	1	15.00	6.35	6.85	6.60	0.04	3.96		
420.00	435.00		Cum	1	15.00	6.85	6.45	6.65	0.04	3.99		
435.00	450.00		Cum	1	15.00	6.45	6.40	6.43	0.04	3.86		
450.00	465.00		Cum	1	15.00	6.40	7.15	6.78	0.04	4.07		
465.00	480.00		Cum	1	15.00	7.15	6.85	7.00	0.04	4.20		
480.00	495.00		Cum	1	15.00	6.85	7.85	7.35	0.04	4.41		
495.00	510.00		Cum	1	15.00	7.85	8.05	7.95	0.04	4.77		
510.00	525.00		Cum	1	15.00	8.05	7.95	8.00	0.04	4.80		
525.00	540.00		Cum	1	15.00	7.95	7.65	7.80	0.04	4.68		
540.00	555.00		Cum	1	15.00	7.65	7.05	7.35	0.04	4.41		
555.00	570.00		Cum	1	15.00	7.05	6.60	6.83	0.04	4.10		
570.00	585.00		Cum	1	15.00	6.60	8.40	7.50	0.04	4.50		
585.00	600.00		Cum	1	15.00	8.40	7.75	8.08	0.04	4.85		
600.00	615.00		Cum	1	15.00	7.75	7.70	7.73	0.04	4.64		
615.00	624.20		Cum	1	9.20	7.70	8.40	8.05	0.04	2.96		
		4rth Cross P & T Layout										
0.00	15.00		Cum	1	15.00	6.60	5.20	5.90	0.04	3.54		
15.00	30.00		Cum	1	15.00	5.20	5.80	5.50	0.04	3.30		
30.00	45.00		Cum	1	15.00	5.80	5.85	5.83	0.04	3.50		
45.00	60.00		Cum	1	15.00	5.85	6.50	6.18	0.04	3.71		
60.00	75.00		Cum	1	15.00	6.50	6.00	6.25	0.04	3.75		
75.00	90.00		Cum	1	15.00	6.00	6.10	6.05	0.04	3.63		
90.00	105.00		Cum	1	15.00	6.10	5.80	5.95	0.04	3.57		
105.00	120.00		Cum	1	15.00	5.80	5.60	5.70	0.04	3.42		
120.00	135.60		Cum	1	15.60	5.60	6.00	5.80	0.04	3.62		
		6th Cross P & T Layout										
0.00	15.00		Cum	1	15.00	5.35	5.40	5.38	0.04	3.23		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contactor

Executive Engineer

Assistant Engineer 12.05.2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

429.56

429.42

Asst. Executive Engineer 12/5/23

Assistant executive Engineer

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	30.00		Cum	1	15.00	5.40	5.75	5.58	0.04	3.35		
30.00	45.00		Cum	1	15.00	5.75	5.90	5.83	0.04	3.50		
45.00	60.00		Cum	1	15.00	5.90	5.90	5.90	0.04	3.54		
60.00	75.00		Cum	1	15.00	5.90	5.60	5.75	0.04	3.45		
75.00	90.00		Cum	1	15.00	5.60	5.05	5.33	0.04	3.20		
90.00	105.00		Cum	1	15.00	5.05	4.95	5.00	0.04	3.00		
105.00	120.00		Cum	1	15.00	4.95	5.05	5.00	0.04	3.00		
120.00	137.20		Cum	1	17.20	5.05	5.05	5.05	0.04	3.47		
		7th Cross P & T Layout										
0.00	15.00		Cum	1	15.00	6.25	5.80	6.03	0.04	3.62		
15.00	30.00		Cum	1	15.00	5.80	5.45	5.63	0.04	3.38		
30.00	45.00		Cum	1	15.00	5.45	6.40	5.93	0.04	3.56		
45.00	60.00		Cum	1	15.00	6.40	5.80	6.10	0.04	3.66		
60.00	75.00		Cum	1	15.00	5.80	5.40	5.60	0.04	3.36		
75.00	90.00		Cum	1	15.00	5.40	4.95	5.18	0.04	3.11		
90.00	105.00		Cum	1	15.00	4.95	5.00	4.98	0.04	2.99		
105.00	120.00		Cum	1	15.00	5.00	6.20	5.60	0.04	3.36		
120.00	138.25		Cum	1	18.25	6.20	6.40	6.30	0.04	4.60		
		8th Cross P & T Layout										
0.00	15.00		Cum	1	15.00	4.00	3.70	3.85	0.04	2.31		
15.00	30.00		Cum	1	15.00	3.80	4.20	3.95	0.04	2.37		
30.00	45.00		Cum	1	15.00	4.20	5.20	4.70	0.04	2.82		
45.00	60.00		Cum	1	15.00	5.20	5.10	5.15	0.04	3.09		
60.00	75.00		Cum	1	15.00	5.10	4.70	4.90	0.04	2.94		
75.00	90.00		Cum	1	15.00	4.70	4.95	4.83	0.04	2.90		
90.00	105.00		Cum	1	15.00	4.95	5.10	5.03	0.04	3.02		
105.00	120.00		Cum	1	15.00	5.10	5.40	5.25	0.04	3.15		
120.00	135.00		Cum	1	15.00	5.40	6.25	5.83	0.04	3.50		
135.00	141.30		Cum	1	6.30	6.25	6.60	6.43	0.04	1.62		
		Wajid L/o 2nd Main Road										
0.00	15.00		Cum	1	15.00	5.60	5.65	5.63	0.04	3.38		
15.00	30.00		Cum	1	15.00	5.65	5.80	5.73	0.04	3.44		
30.00	45.00		Cum	1	15.00	5.80	6.00	5.90	0.04	3.54		
45.00	60.00		Cum	1	15.00	6.00	5.50	5.75	0.04	3.45		
60.00	75.00		Cum	1	15.00	5.50	6.55	6.03	0.04	3.62		
75.00	90.00		Cum	1	15.00	6.55	5.85	6.20	0.04	3.72		
90.00	105.00		Cum	1	15.00	5.85	5.80	5.83	0.04	3.50		
105.00	120.00		Cum	1	15.00	5.80	5.80	5.80	0.04	3.48		
120.00	135.00		Cum	1	15.00	5.80	5.75	5.78	0.04	3.47		
135.00	150.00		Cum	1	15.00	5.75	6.25	6.00	0.04	3.60		
150.00	165.00		Cum	1	15.00	6.25	6.35	6.30	0.04	3.78		
165.00	180.00		Cum	1	15.00	6.35	6.00	6.18	0.04	3.71		
180.00	195.00		Cum	1	15.00	6.00	6.35	6.18	0.04	3.71		
195.00	210.00		Cum	1	15.00	6.35	5.70	6.03	0.04	3.62		
210.00	225.00		Cum	1	15.00	5.70	6.50	6.10	0.04	3.66		
225.00	240.00		Cum	1	15.00	6.50	5.60	6.05	0.04	3.63		
240.00	255.00		Cum	1	15.00	5.60	6.15	5.88	0.04	3.53		
255.00	270.00		Cum	1	15.00	6.15	6.00	6.08	0.04	3.65		
270.00	273.20		Cum	1	3.20	6.00	6.10	6.05	0.04	0.77		
		Abubakkar Masjid Main Road										
0.00	15.00		Cum	1	15.00	9.80	10.10	9.95	0.04	5.97		
15.00	30.00		Cum	1	15.00	10.10	9.15	9.63	0.04	5.78		
30.00	45.00		Cum	1	15.00	9.15	10.20	9.68	0.04	5.81		
45.00	60.00		Cum	1	15.00	10.20	6.70	8.45	0.04	5.07		
60.00	75.00		Cum	1	15.00	6.70	7.80	7.25	0.04	4.35		
75.00	90.00		Cum	1	15.00	7.80	6.80	7.30	0.04	4.38		
90.00	105.00		Cum	1	15.00	6.80	7.25	7.03	0.04	4.22		
105.00	120.00		Cum	1	15.00	7.25	8.20	7.73	0.04	4.64		

CE 429.56

check 9

Executive Engineer BBMP Yelahanka Zone Bangalore-92

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

617.55 620.89 620.47

Contactor

12.05.2023

Assistant Engineer

Asst. Executive Engineer

Project Division

Assistant executive Engineer

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	135.00		Cum	1	15.00	8.20	6.70	7.45	0.04	4.47		
135.00	150.00		Cum	1	15.00	6.70	7.60	7.15	0.04	4.29		
150.00	155.20		Cum	1	5.20	7.60	7.40	7.50	0.04	1.56		
155.20	170.20		Cum	1	15.00	10.40	10.35	10.38	0.04	6.23		
170.20	185.20		Cum	1	15.00	10.35	11.25	10.80	0.04	6.48		
185.20	200.20		Cum	1	15.00	11.25	11.40	11.33	0.04	6.80		
200.20	215.20		Cum	1	15.00	11.40	9.00	10.20	0.04	6.12		
215.20	230.20		Cum	1	15.00	9.00	6.95	7.98	0.04	4.79		
230.20	245.20		Cum	1	15.00	6.95	6.55	6.75	0.04	4.05		
245.20	260.20		Cum	1	15.00	6.55	6.70	6.63	0.04	3.98		
260.20	275.20		Cum	1	15.00	6.70	6.50	6.60	0.04	3.96		
275.20	290.20		Cum	1	15.00	6.50	7.70	7.10	0.04	4.26		
290.20	305.20		Cum	1	15.00	7.70	7.40	7.55	0.04	4.53		
305.20	320.20		Cum	1	15.00	7.40	7.70	7.55	0.04	4.53		
320.20	335.20		Cum	1	15.00	7.70	7.10	7.40	0.04	4.44		
335.20	350.20		Cum	1	15.00	7.10	7.25	7.18	0.04	4.31		
350.20	365.20		Cum	1	15.00	7.25	7.30	7.28	0.04	4.37		
365.20	380.20		Cum	1	15.00	7.30	7.30	7.30	0.04	4.38		
380.20	395.20		Cum	1	15.00	7.30	7.00	7.15	0.04	4.29		
395.20	410.20		Cum	1	15.00	7.00	7.20	7.10	0.04	4.26		
410.20	425.20		Cum	1	15.00	7.20	7.60	7.40	0.04	4.44		
425.20	440.20		Cum	1	15.00	7.60	7.45	7.53	0.04	4.52		
440.20	449.20		Cum	1	9.00	7.45	7.90	7.68	0.04	2.76		
449.20	455.40		Cum	1	6.20	3.30	3.30	3.30	0.04	0.82		
		Baloon Factory Road										
0.00	15.00		Cum	1	15.00	5.60	5.60	5.60	0.04	3.36		
15.00	30.00		Cum	1	15.00	5.60	5.75	5.68	0.04	3.41		
30.00	45.00		Cum	1	15.00	5.75	6.10	5.93	0.04	3.56		
45.00	60.00		Cum	1	15.00	6.10	5.75	5.93	0.04	3.56		
60.00	75.00		Cum	1	15.00	5.75	5.85	5.80	0.04	3.48		
75.00	90.00		Cum	1	15.00	5.85	5.60	5.73	0.04	3.44		
90.00	105.00		Cum	1	15.00	5.60	5.60	5.60	0.04	3.36		
105.00	120.00		Cum	1	15.00	5.60	5.25	5.43	0.04	3.26		
120.00	135.00		Cum	1	15.00	5.25	5.35	5.30	0.04	3.18		
135.00	150.00		Cum	1	15.00	5.35	5.45	5.40	0.04	3.24		
150.00	165.00		Cum	1	15.00	5.45	5.25	5.35	0.04	3.21		
165.00	180.00		Cum	1	15.00	5.25	4.60	4.93	0.04	2.96		
180.00	195.00		Cum	1	15.00	4.60	4.85	4.73	0.04	2.84		
195.00	210.00		Cum	1	15.00	4.85	5.15	5.00	0.04	3.00		
210.00	225.00		Cum	1	15.00	5.15	6.20	5.68	0.04	3.41		
225.00	240.00		Cum	1	15.00	6.20	6.55	6.38	0.04	3.83		
240.00	255.00		Cum	1	15.00	6.55	7.20	6.88	0.04	4.13		
255.00	270.00		Cum	1	15.00	7.20	6.80	7.00	0.04	4.20		
270.00	285.00		Cum	1	15.00	6.80	7.10	6.95	0.04	4.17		
285.00	297.10		Cum	1	12.10	7.10	6.55	6.83	0.04	3.30		
297.10	312.10		Cum	1	15.00	6.25	6.60	6.43	0.04	3.86		
312.10	327.10		Cum	1	15.00	6.60	6.10	6.35	0.04	3.81		
327.10	342.10		Cum	1	15.00	6.10	6.60	6.35	0.04	3.81		
342.10	357.10		Cum	1	15.00	6.60	6.45	6.53	0.04	3.92		
357.10	372.10		Cum	1	15.00	6.45	5.35	5.90	0.04	3.54		
372.10	387.10		Cum	1	15.00	5.35	6.65	6.00	0.04	3.60		
387.10	402.10		Cum	1	15.00	6.65	7.00	6.83	0.04	4.10		
402.10	417.10		Cum	1	15.00	7.00	6.35	6.68	0.04	4.01		
417.10	432.10		Cum	1	15.00	6.35	6.35	6.35	0.04	3.81		
432.10	447.80		Cum	1	15.70	6.35	7.15	6.75	0.04	4.24		
		Amarjyoti layout										
		Amarjyothi Layout 1st Cross R/S										
0.00	15.00		Cum	1	15.00	4.80	5.30	5.05	0.04	3.03		
15.00	30.00		Cum	1	15.00	5.30	5.80	5.55	0.04	3.33		
30.00	46.30		Cum	1	16.30	5.80	5.50	5.65	0.04	3.68		

839.83

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

Contactor

Assistant Engineer 12.05.2023

Asst. Executive Engineer Project Division Yelahanka Zone

Assistant executive Engineer

HIGHWAY & BUILDING MATERIALS TEST

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Amarjyothi Layout 1st Cross L/S										
0.00	15.00		Cum	1	15.00	3.70	3.60	3.65	0.04	2.19		
15.00	30.00		Cum	1	15.00	3.60	3.50	3.55	0.04	2.13		
30.00	41.50		Cum	1	11.50	3.50	3.40	3.45	0.04	1.59		
		Amarjyothi Layout 2nd Cross R/S										
0.00	15.00		Cum	1	15.00	4.20	3.60	3.90	0.04	2.34		
15.00	30.00		Cum	1	15.00	3.60	5.00	4.30	0.04	2.58		
30.00	42.20		Cum	1	12.20	5.00	4.40	4.70	0.04	2.29		
		Amarjyothi Layout 2nd Cross L/S										
0.00	15.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
15.00	30.00		Cum	1	15.00	5.00	5.15	5.08	0.04	3.05		
30.00	45.00		Cum	1	15.00	5.15	3.90	4.53	0.04	2.72		
45.00	60.00		Cum	1	15.00	3.90	5.00	4.45	0.04	2.67		
60.00	73.10		Cum	1	13.10	5.00	4.80	4.90	0.04	2.57		
		Amarjyothi Layout 3rd Cross R/S										
0.00	15.00		Cum	1	15.00	5.00	4.90	4.95	0.04	2.97		
15.00	30.00		Cum	1	15.00	4.90	4.70	4.80	0.04	2.88		
30.00	40.70		Cum	1	10.70	4.70	4.70	4.70	0.04	2.01		
		Amarjyothi Layout 3rd Cross L/S										
0.00	15.00		Cum	1	15.00	5.20	5.45	5.33	0.04	3.20		
15.00	30.00		Cum	1	15.00	5.45	4.80	5.13	0.04	3.08		
30.00	45.00		Cum	1	15.00	4.80	4.70	4.75	0.04	2.85		
45.00	60.00		Cum	1	15.00	4.70	4.75	4.73	0.04	2.84		
60.00	74.60		Cum	1	14.60	4.75	3.70	4.23	0.04	2.47		
		Amarjyothi Layout 4rth Cross R/S										
0.00	15.00		Cum	1	15.00	5.10	5.05	5.08	0.04	3.05		
15.00	30.00		Cum	1	15.00	5.05	5.55	5.30	0.04	3.18		
30.00	41.00		Cum	1	11.00	5.55	5.90	5.73	0.04	2.52		
		Amarjyothi Layout 4rth Cross L/S										
0.00	15.00		Cum	1	15.00	4.70	5.00	4.85	0.04	2.91		
15.00	30.00		Cum	1	15.00	5.00	4.75	4.88	0.04	2.93		
30.00	45.00		Cum	1	15.00	4.75	4.40	4.58	0.04	2.75		
45.00	60.00		Cum	1	15.00	4.40	4.55	4.48	0.04	2.69		
60.00	74.00		Cum	1	14.00	4.55	5.05	4.80	0.04	2.69		
		Amarjyothi Layout 5th Cross R/S										
0.00	15.00		Cum	1	15.00	4.70	4.60	4.65	0.04	2.79		
15.00	30.00		Cum	1	15.00	4.60	4.30	4.45	0.04	2.67		
30.00	40.70		Cum	1	10.70	4.30	3.90	4.10	0.04	1.75		
		Amarjyothi Layout 5th Cross L/S										
0.00	15.00		Cum	1	15.00	4.70	4.75	4.73	0.04	2.84		
15.00	30.00		Cum	1	15.00	4.75	4.65	4.70	0.04	2.82		
30.00	45.00		Cum	1	15.00	4.65	4.90	4.78	0.04	2.87		
45.00	60.00		Cum	1	15.00	4.90	5.15	5.03	0.04	3.02		
60.00	75.00		Cum	1	15.00	5.15	4.50	4.83	0.04	2.90		

C/F 839.83

C & RC Foundry

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

933.67

C/F 936.61

Contactor

Assistant Engineer

12.05.2023

Asst. Executive Engineer
Project Division

Assistant executive Engineer

HIGHWAY & BUILDING MATERIALS

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Amarjyothi Layout 6th Cross R/S										
0.00	15.00		Cum	1	15.00	4.20	4.70	4.45	0.04	2.67		
15.00	30.00		Cum	1	15.00	4.70	4.85	4.78	0.04	2.87		
30.00	39.00		Cum	1	9.00	4.85	4.40	4.63	0.04	1.67		

C/F 933.67

940.88

943.81

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

12/5/23

Contactor

Assistant Engineer 12.05.2023

Assistant Executive Engineer

Asst. Executive Engineer
Project Division

HIGHWAY & BUILDING MATERIALS TEST

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Amarjyothi Layout 6th Cross L/S										
0.00	15.00		Cum	1	15.00	4.20	4.45	4.33	0.04	2.60		
15.00	30.00		Cum	1	15.00	4.45	4.50	4.48	0.04	2.69		
30.00	45.00		Cum	1	15.00	4.50	3.90	4.20	0.04	2.52		
45.00	50.30		Cum	1	5.30	3.90	4.35	4.13	0.04	0.87		
		Deduction										
		Manholes	Cum	-21	0.79	0.36	0.36	0.36	0.04	-0.24		
		cable chambers	Cum	-12	0.60	0.60	0.60	0.60	0.04	-0.17		
		small chambers	Cum	-45	0.40	0.40	0.40	0.40	0.04	-0.29		
										Total Executed Quantity		
										Modified Schedule- B Quantity		
										DPQ Quantity Paid Upto 4th RA Bill		
										Now to be paid Quantity		
Item no.18		KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)										
Measurements taken on												
		Quantity Measured in Upto 4th RA Bill										
		Present Bill Measurement										
		Bhagyashree Layout Main road from P & T Layout main										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	113.80		Sqm	2	8.80	0.10	0.10	0.10		1.76		
		2nd Cross Bhagyashree Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	111.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
		3rd Cross Bhagyashree Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	104.30		Sqm	2	14.30	0.10	0.10	0.10		2.86		
		4rth Cross Bhagyashree Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

3906.09
3906.09
2954.30
951.79 | 8000.00 | 7614302.00

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

Contactor

Assistant Engineer 15.05.2023

Asst. Executive Engineer Project Division 15/05/23 Yelahanka Zone

Assistant executive Engineer

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY Yelahanka Zone

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	86.70		Sqm	2	11.70	0.10	0.10	0.10		2.34		
		Bhagyashree Connecting road From 1st to 4rth Cross										
0.00	6.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
6.90	21.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
21.90	36.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
36.90	51.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
51.90	66.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
66.90	81.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
81.90	96.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
96.90	111.90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
111.90	129.50		Sqm	2	17.60	0.10	0.10	0.10		3.52		
		Bhagyashree Layout Temple Road										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	159.30		Sqm	2	9.30	0.10	0.10	0.10		1.86		
		1st Cross Bhagyashree L/o										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	121.60		Sqm	2	16.60	0.10	0.10	0.10		3.32		
		2nd Cross Bhagyashree L/o										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	118.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
		P & T L/O Main Road										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

225.00

C & RC Hundred

Asst. Executive Engineer
Yelahanka Project Division
BBMP, Bangalore -92

225.02

Contactor

Assistant Engineer 15-05-2023

Asst. Executive Engineer
Assistant executive Engineer
Project Division
Yelahanka Zone

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	300.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
300.00	315.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
315.00	330.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
330.00	345.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
345.00	360.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
360.00	375.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
375.00	390.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
390.00	405.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
405.00	420.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
420.00	435.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
435.00	450.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
450.00	465.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
465.00	480.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
480.00	495.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
495.00	510.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
510.00	525.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
525.00	540.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
540.00	555.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
555.00	570.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
570.00	585.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
585.00	600.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
600.00	615.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
615.00	624.20		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		4rth Cross P & T Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.60		Sqm	2	15.60	0.10	0.10	0.10		3.12		
		6th Cross P & T Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	137.20		Sqm	2	17.20	0.10	0.10	0.10		3.44		
		7th Cross P & T Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	138.25		Sqm	2	18.25	0.10	0.10	0.10		3.65		

225.02

396.07

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore-92

Contactor

Assistant Engineer 15-05-2023

Assistant executive Engineer

Asst. Executive Engineer
Project Division
15/5/23

Scanned by TapScanner

BBMP

Fifth and Final Bill

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		8th Cross P & T Layout										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	141.30		Sqm	2	6.30	0.10	0.10	0.10		1.26		
		Wajid L/o 2nd Main Road										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	273.20		Sqm	2	3.20	0.10	0.10	0.10		0.64		
		Abubakkar Masjid Main Road										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	155.20		Sqm	2	5.20	0.10	0.10	0.10		1.04		
155.20	170.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
170.20	185.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
185.20	200.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
200.20	215.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
215.20	230.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
230.20	245.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
245.20	260.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
260.20	275.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
275.20	290.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
290.20	305.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
305.20	320.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
320.20	335.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
335.20	350.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
350.20	365.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
365.20	380.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
380.20	395.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		

395.02

Asst. Executive Engineer Project Division Yelahanka Zone Bangalore-92 BBMP

Contactor

Assistant Engineer 05.05.2023

558.01

Asst. Executive Engineer

Assistant executive Engineer

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
395.20	410.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
410.20	425.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
425.20	440.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
440.20	449.20		Sqm	2	9.00	0.10	0.10	0.10		1.80		
449.20	455.40		Sqm	2	6.20	0.10	0.10	0.10		1.24		
		Baloon Factory Road										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		2.42		
285.00	297.10		Sqm	2	12.10	0.10	0.10	0.10		3.00		
297.10	312.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
312.10	327.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
327.10	342.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
342.10	357.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
357.10	372.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
372.10	387.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
387.10	402.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
402.10	417.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
417.10	432.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
432.10	447.80		Sqm	2	15.70	0.10	0.10	0.10		3.14		
		Amarjyoti layout										
		Amarjyothi Layout 1st Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	46.30		Sqm	2	16.30	0.10	0.10	0.10		3.26		
		Amarjyothi Layout 1st Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	41.50		Sqm	2	11.50	0.10	0.10	0.10		2.30		
		Amarjyothi Layout 2nd Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	42.20		Sqm	2	12.20	0.10	0.10	0.10		2.44		
		Amarjyothi Layout 2nd Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	73.10		Sqm	2	13.10	0.10	0.10	0.10		2.62		

558.01

C & RC
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92
15/5/23

Jun.23

Contractor

Assistant Engineer 15.05.2023

Asst. Executive Engineer
Assistant executive Engineer
Project Division

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Amarjyothi Layout 3rd Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.70		Sqm	2	10.70	0.10	0.10	0.10		2.14		
		Amarjyothi Layout 3rd Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	74.60		Sqm	2	14.60	0.10	0.10	0.10		2.92		
		Amarjyothi Layout 4rth Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	41.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
		Amarjyothi Layout 4rth Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	74.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
		Amarjyothi Layout 5th Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.70		Sqm	2	10.70	0.10	0.10	0.10		2.14		
		Amarjyothi Layout 5th Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
		Amarjyothi Layout 6th Cross R/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	39.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
		Amarjyothi Layout 6th Cross L/S										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.30		Sqm	2	5.30	0.10	0.10	0.10		1.06		
		Total Executed Quantity								**3185.40**		
		Modified Schedule- B Quantity								**3185.40**		
		DPQ Quantity Paid Upto 4th RA Bill								**2398.11**		
		Now to be paid Quantity								**787.29**	**450.00**	**354281.00**

Assistant Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

Contactor

Assistant Engineer 15.05.2023

Executive Engineer

Scanned by TapScanner

MEASUREMENT SHEET

Fifth and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.19		KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202.(1 No-18.47,P No-140)										
			Cum									
									Total Executed Quantity	1076.12		
									Modified Schedule- B Quantity	1076.12		
									DPQ Quantity Paid Upto 4th RA Bill	1076.12		
									Now to be paid Quantity	Nill		
Item no.20		KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5, with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor. (P.No-174,I No-22.1.1)										
			Cum									
									Total Executed Quantity	645.99		
									Modified Schedule- B Quantity	645.99		
									DPQ Quantity Paid Upto 4th RA Bill	645.99		
									Now to be paid Quantity	Nill		
Item no.21		Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. (P.No-176,I No-22.6.1)										
			Cum									
									Total Executed Quantity	645.99		
									Modified Schedule- B Quantity	645.99		
									DPQ Quantity Paid Upto 4th RA Bill	645.99		
									Now to be paid Quantity	Nill		
											Sub Total	14137442.00
											For 12% Applicable GST	1696494.00
											For 6% Applicable GST	848246.00
											Total Amount	16682182.00

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contactor

Assistant Engineer

Assistant executive Engineer

Scanned by TapScanner